

Date: Week Ending February 20th 2011

Client: Union County

Project Name: Union County Community Center

Project Number: 10-071

Submitted By: Jeremy Colbaugh

Distribution:	Lamar Paris	Brent Reid	Heather Tuskowski
	Larry Garrett	Tom Nichols	Jeremy Colbaugh
	Kevin Hamby	Norm Moye	Clay Carrol
	Chris Rijo	Margaret Rauber	Jonathan Weidman
	Pam Hawkins	Paul Fenzl	Andrew Tait
	Howard Kuo	Richard Collins	
	Yvonne Portwood		

Comments: February 14th through February 18th Construction Progress Photos



Structural Steel Column Erection



Structural Steel Beam Erection



2nd Floor Structural Steel



Roof Bar Joist Staging and Delivery

Last week's (2/14-2/20) activities:

- Steel Subcontractor mobilization
- 1st Floor Structural Steel Column Erection
- 2nd Floor Structural Steel Beam Erection
- Roof Bar Joist Delivery
- Remove unused backfill material stockpiled onsite

This week's (2/21-2/27) activities:

- Complete 2nd Floor Slab Support Structural Steel Erection
- Begin Bar Joist Installation
- Continue Structural Steel Delivery and Staging
- Begin 2nd Floor slab Metal Decking
- Begin underslab rough-in MEP at 2nd floor slab
- Install perimeter safety rails at 2nd floor slab