

PROJECT PHOTO REPORT
Union County Community Center



Date: Week Ending April 10th 2011

Client: Union County

Project Name: Union County Community Center

Project Number: 10-071

Submitted By: Winter Construction

Comments: April 4th through April 8th Construction Progress Photos



2nd Floor Exterior Sheathing



2nd Floor Porch Framing



Roof Trusses and Air Barrier



1st Floor Overhead Rough-In

This week's activities:

- Begin 2nd Floor Exterior Sheathing and Air Barrier
- 1st Floor Electrical Rough-In
- 1st Floor Interior Framing Lay-Out
- Install Underground Electrical Connection
- Begin Truss Installation

Next week's activities:

- Complete Truss Installation
- Complete 2nd Floor Exterior Sheathing and Air Barrier
- Begin 1st Floor Exterior Framing
- Complete Underground Electrical Connection