

PROJECT PHOTO REPORT
Union County Community Center



Date: Week Ending May 1st 2011

Client: Union County

Project Name: Union County Community Center

Project Number: 10-071

Submitted By: Winter Construction

Comments: April 25th through April 29th Construction Progress Photos



1st Floor Interior Framing



2nd Floor Interior Framing



Sheathing and 1st Floor Exterior Framing



Sheathing, Air Barrier & Balcony Overhang

This week's activities:

- Complete 1st Floor Exterior Framing and Sheathing
- Complete Roof Sheathing and Felt Installation
- 1st and 2nd Floor Interior Framing
- 2nd Floor Overhead MEP Rough-In
- Begin Sprinkler Rough-In
- Roof Decking and Felt Complete
- Eave Framing

Next week's activities:

- Begin Asphalt Shingle Roofing
- Complete Exterior Weather Barrier
- Continue Interior Framing
- Continue Overhead and In-Wall MEP Rough-In
- Continue Sprinkler Rough-In
- Masonry Mock-Up Installation