

PROJECT PHOTO REPORT  
Union County Community Center



**Date:** Week Ending May 8<sup>th</sup> 2011

**Client:** Union County

**Project Name:** Union County Community Center

**Project Number:** 10-071

**Submitted By:** Winter Construction

**Comments:** May 2<sup>nd</sup> through May 6<sup>th</sup> Construction Progress Photos



1<sup>st</sup> Floor Interior Framing



Roof Leaders and Wet-Pipe Sprinkler  
Installation



Exterior Stone Installation



Sheathing, Air Barrier, & Balcony  
Overhang

This week's activities:

- Complete 1<sup>st</sup> Floor Interior Framing
- Continue 2<sup>nd</sup> Floor Interior Framing
- Overhead and In-Wall MEP In-Wall Rough-In
- Begin Wet-Pipe Sprinkler Installation
- Deck Roof and Eave Framing
- Exterior Stone Mock-Up Installation
- Install Asphalt Shingle Roofing
- Begin Flat Roof PVC Roofing

Next week's activities:

- Complete Exterior Weather Barrier
- Begin Exterior Stone Installation
- Continue 2<sup>nd</sup> Floor Interior Framing
- Continue Overhead and In-Wall MEP Rough-In
- Continue Sprinkler Installation
- Finish Flat Roof PVC Roofing