

PROJECT PHOTO REPORT  
Union County Community Center



**Date:** Week Ending May 29<sup>th</sup> 2011

**Client:** Union County

**Project Name:** Union County Community Center

**Project Number:** 10-071

**Submitted By:** Winter Construction

**Comments:** May 23<sup>rd</sup> through May 29<sup>th</sup> Construction Progress Photos



Stone and Window Installation Progress



Framing at Grill Service



Golf Course and Mountain view  
From Grill Service



General Progress view from  
Golf Course

This week's activities:

- Exterior Stone Installation
- Continue 2<sup>nd</sup> Floor Interior Framing
- Install Exterior Windows/Doors
- Continue 2<sup>nd</sup> Floor MEP
- Drywall @ Electrical and Elevator Machine Rooms

Next week's activities:

- Exterior Stone Installation
- 2<sup>nd</sup> Floor Interior Framing
- Install Exterior Windows/Doors
- Continue 2<sup>nd</sup> Floor MEP
- Stucco Installation
- Drywall at interior walls
- Stone relief angle at roof/tower transition