

**Date:** Week Ending September 18<sup>th</sup> 2011  
**Client:** Union County  
**Project Name:** Union County Community Center  
**Project Number:** 10-071  
**Submitted By:** Winter Construction  
**Comments:** September 12<sup>th</sup> through September 18<sup>th</sup> Construction Progress Photos



Main entrance progress view



Landscaping wall and steps at golf course side tourism shop entrance



Water vault installation



Fireplace at 2<sup>nd</sup> floor community room



Seat wall at tourism shop fireplace



Fire alarm device with dust protection



Light fixture entry



Ceiling grid and lighting



Door frame for passenger elevator at 1<sup>st</sup> floor lobby



Wood doors ready for installation.

THIS WEEK'S ACTIVITIES	NEXT WEEK'S ACTIVITIES
<ul style="list-style-type: none"> <li>- 2<sup>nd</sup> Floor MEP Rough-in</li> <li>- Stucco Installation</li> <li>- Attic space insulation and vapor barrier</li> <li>- Exterior sitework &amp; utilities</li> <li>- Low voltage feeders</li> <li>- Tile installation</li> <li>- Millwork trim</li> <li>- Install elevators</li> <li>- Canopy roofs</li> <li>- Exterior sidewalk layout and prep</li> <li>- Millwork installation</li> <li>- Fire protection trim and riser</li> <li>- Interior doors and hardware</li> </ul>	<ul style="list-style-type: none"> <li>- 2<sup>nd</sup> Floor MEP Rough-in</li> <li>- 1<sup>st</sup> Floor MEP trim-out</li> <li>- Lighting</li> <li>- Low voltage feeders</li> <li>- Flooring installation</li> <li>- Exterior &amp; Interior painting</li> <li>- Millwork trim</li> <li>- Install elevators</li> <li>- Canopy roofs</li> <li>- Balcony topping slab</li> <li>- Concrete at exterior stairs</li> <li>- Exterior sidewalk layout and prep</li> <li>- Millwork installation</li> <li>- Fire protection trim and riser</li> <li>- Interior doors and hardware</li> </ul>